





# New England District Five Year Plan



Schedule For FY-13 O&M Dredging Work for New England District  
North Atlantic Division


		NAE O&M and New Work Dredging Program												Updated October 2012	
		FY 13													
		SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT
Project	Contractor & Dredge														
Boston Harbor Rock Removal, MA	Burnham & Associates														
200 CY	Bucket														
	Existing Contract														
	IB														
	5/16/2012														
Portland Harbor, ME	TBD														
700,000 CY	Bucket														
	IB														
	7/15/2013														
Piscataqua River	TBD														
73,000 CY	Hopper/Bucket														
	IB														
	10/15/2012														
Patchogue River	Coastline Consulting & Dev.														
35,850 CY	Bucket														
	IB														
	8/9/2012														
Clinton Harbor	Select Transportation Inc														
45,100 CY	Hydraulic														
	IB														
	7/25/2012														
Hampton Harbor	Southwind Construction Corp.														
172,200	Hydraulic														
	IB														
	7/31/2012														
Great Salt Pond	Government														
20,000 CY															
BI Harbor of Refuge	Government														
20,000 cy															
Housatonic River	Government														
50,000 cy															





## New Bedford Harbor, MA

**Project Depth: 30,25,15,10 feet**  
**Last Dredged: 1979**  
**Quantity: 1 million CY**  
 500KCY Unsuitable  
 500KCY Suitable  
**Material Type: Silt**  
**Equipment Type: Mechanical**  
**Disposal: CAD Cell & RISDS**



## New Haven Harbor, CT



**Project Depth: 35' MLLW**  
**Last Dredged: 2004**  
**Quantity: 650,000 cy**  
**Material Type: Silt/Clay**  
**Equipment Type: Mechanical**  
**Disposal Site: CLIS**  
**Window: Oct - May**  
**Estimated Dredging FY 15**



