Report Date: 1-May-08 2008 PROJECT STATUS

Complete | Ongoing | Option | 2008 Hydrograph

| ITEM | Estimated Cost | January | February | March | April | May | June | July | August | September | October | November | December | Carrollton Gage - Ft |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| SWP LSD HOPPER DREDGE #1-08 Manson | $3,075,800 | | 2/16 Newport | 08-C-0032 | 4/15 5/1 | * 5/3 | *5/1 - Glenn Edwards substitution | | | | | | | 17.0 |
| SWP LSD HOPPER DREDGE #2-08 Manson | $3,500,000 | | 2/25 | 3/16 3/28 Glenn Edwards 08-C-0033 | | | | | | | | | | 16.0 |
| SWP LSD HOPPER DREDGE #3-08 WEEKS | $4,157,350 | | | 3/21 Lindholm | 08-C-0034 | 5/6 | 5/29 | | | | | | | 15.0 |
| SWP LSD HOPPER DREDGE #4-08 Great Lakes | $4,246,900 | | | 3/28 | Pedre Island 08-C-0041 | 5/13 | 6/9 | | | | | | | 14.0 |
| SWP LSD HOPPER DREDGE #5-08 Great Lakes | $4,789,220 | | | | 4/2 Dodge Island 08-C-0042 | 5/19 | 6/13 | | | | | | | 13.0 |
| SWP LSD HOPPER DREDGE #6-08 | $4,585,000 | | | | | 5/1 Newport 08-C-0053 | | 6/30 7/20 | | | | | | 12.0 |
| SWP LSD HOPPER DREDGE #7-08 | $4,717,600 | | | | | 5/2 RN Weeks 08-C-0054 | | 7/5 7/31 | | | | | | 11.0 |
| WHEELER | $5,700,000 | | 2/5 2/24 RE 08-1 | 3/2 3/13 RE 08-2 | 4/4 4/25 4/26 RE 08-3 RE 08-4 | 5/11 | | | | | | | | 10.0 |
| MC FARLAND | $1,500,000 | | | | 4/18 | 5/1 5/17-19 | | | | | | | | 9.0 |
| | | | | | | | | | | | | | | 8.0 |
| | | | | | | | | | | | | | | 7.0 |
| | | | | | | | | | | | | | | 6.0 |
| | | | | | | | | | | | | | | 5.0 |
| | | | | | | | | | | | | | | 4.0 |
| | | | | | | | | | | | | | | 3.0 |
| | | | | | | | | | | | | | | 2.0 |
| | | | | | | | | | | | | | | 1.0 |
| | | | | | | | | | | | | | | 0.0 |
| FY 08 TOTAL: | $38,271,870 | | | | | | | | | | | | | |